Change Control Tracking Form

Section 1 – Initiation Phase

1. Change Details

Change Title: QY-GEL Antifoam (RMS-3333, Mat. Code 123) - vendor COA reports Endotoxin as 'Report Result' vs RMS release criterion < 1 EU/ml (Batch 00004515)			
Change Control Champion	Project Manager - Material Readiness	Department	
Date Initiated	06 / Nov / 2026	Completion Required	DD / MMM / YYYY
Product Description and Item Code (if applicable)	QY-GEL Antifoam, Mat. Code 123 (RMS-3333); CompCello Prod. No. 599-12X; Batch 00004515		
Site Affected by Change			
Department/s Affected by Change	QA, QC, Supply Chain, Warehouse, Manufacturing, MSAT (RMS owner), Project Management		
Regulatory Change	Enter appropriate Agency names.		
Details completed by	Project Manager - Material Readiness	06 / Nov / 2026	

Comments
DRAFT for QA review. Supporting detail is in Attachment A (appended pages): RMS vs COA comparison, affected documents/workflows, temporary controls, proposed decision path, basic risk assessment, follow-up actions and assumptions. Fields left blank (champion name/department, completion date, site, regulatory agencies) are not yet confirmed and are to be completed by QA/Regulatory. Deviation / QA hold reference numbers to be assigned by QA.

Change Control Tracking Form

Detailing of Change / Justification and strategy

Current Situation	RMS-3333 requires Endotoxin < 1 EU/ml; CompCello COA for Batch 00004515 states 'Report Result', result '< 5 EU/ml'.

- RMS-3333 (issued 12 Apr 2024, QA approved 17 May 2024) lists Endotoxin Level (post-irradiation) with release specification < 1 EU/ml. The test name in the same row also reads 'only report the results', which contradicts the numeric limit.
- CompCello COA, Prod. 599-12X, Batch 00004515 (mfd 01 May 2025, QA release 29 May 2025, expiry 01 May 2027): Endotoxin specification 'Report Result', result '< 5 EU/ml'. A result of < 5 EU/ml does not show compliance with < 1 EU/ml. The other 6 COA tests meet RMS-3333.
- QA has flagged the lot as non-conforming and a material hold is in place. The lot cannot be used in the upcoming client-critical plasmid GMP run.
- After the hold, CompCello stated a change notification (endotoxin moved to 'report only') was sent approx. two months ago to an employee who has since left. It was never processed; a copy has been requested.

Proposed Situation	Interim: lot-specific endotoxin testing under QA-approved route. Permanent: revise RMS-3333 and supplier controls.

- Batch 00004515 stays in quarantine until QA disposition. Proposed route (QA to decide, see Attachment A, A5): deviation, with release only if a lot-specific endotoxin test (QC in-house or approved contract lab, method suitable for this matrix and able to quantify below 1 EU/ml) gives < 1 EU/ml. Result >= 1 EU/ml = lot rejected. If CompCello's change goes beyond COA reporting, or cannot be confirmed in writing, full requalification applies instead.
- Revise RMS-3333: keep < 1 EU/ml as an internal acceptance criterion tested on every lot at receipt (vendor COA value recorded for information); remove 'only report the results'; correct name 'Antiform' to 'Antifoam'; cap assigned expiry at the manufacturer expiry; add storage 15-30 C.
- Update the CompCello supplier file / quality agreement and vendor change-notification handling (see separate Risk Assessment).

Change Justification	Restore a compliant release basis for Mat. Code 123 and protect the client-critical plasmid GMP run.

Endotoxin is a critical quality attribute for plasmid DNA products. The vendor no longer certifies a pass/fail endotoxin limit, so the current release basis (COA against < 1 EU/ml) cannot be met from the COA, and the reported value (< 5 EU/ml) does not rule out levels above the internal limit. Relaxing the RMS limit to 'report only' is not proposed, because no process endotoxin-clearance data has been provided to justify it. Without this change, every future CompCello lot will fail QA review and delay production. The missed vendor notification shows a gap in supplier change-notification handling, which is addressed by the preventive actions in Attachment A (A7) and the separate Risk Assessment.

2. Products Impacted By Change

Product Name / Description	Product Item Code	Market impacted	Registered
Client plasmid DNA product (GMP run) - name TBC			☐ YES / NO ☐
Other products using Mat. Code 123 - TBC by MSAT			☐ YES / NO ☐
			☐ YES / NO ☐
			☐ YES / NO ☐
			☐ YES / NO ☐
			☐ YES / NO ☐

Date Printed:

Change Control Tracking Form

3. Risk Assessment – as per company Risk Assessment Procedure

Outcome of Change Control Risk Assessment	Major / Minor Major (proposed)	Champion (initial/date)	DD / MMM / YYYY
Attach risk assessment to change control		Champion (initial/date)	DD / MMM / YYYY
Comments	If any list below		

Preliminary risk assessment attached (Attachment A, A6). Proposed classification MAJOR, pending QA confirmation: the material affects a critical quality attribute (endotoxin) of a client GMP product, and the RMS release basis must be revised.
Initial High risks: R1 use of a lot with endotoxin >= 1 EU/ml; R2 delay to the client-critical run; R3 other unprocessed vendor change notifications; R4 repeat holds of future lots due to the RMS/COA mismatch.
Temporary controls: Batch 00004515 quarantined, no issue/dispensing, lot-specific endotoxin test, retrospective review of CompCello lots received since the vendor change.
Departments ticked in Section 2 are proposed by the champion; QA to confirm. MSAT (RMS-3333 author) is not listed on the form but should also review.

Section 2 – Change Control Package Review

All Changes			Departments Required as Defined by Change Implications (Leave blank if unknown)					
Department		Sign	Department		Sign	Department		Sign
Quality	☑		QA	☑		Business Development	☐	
			QC	☑		Engineering	☐	
			Logistics	☐		Warehouse	☑	
			Process Development	☐		Manufacturing	☑	
			Supply Chain	☑			☐	
			Regulatory	☐			☐	
			Validation	☐			☐	

Date Printed:

Change Control Tracking Form

Section 3 – Review and Closure

Information Provided for change closure

List the first batch where change will occur			
Quality Assurance Associate reviews package and all evidence provided as per plan		☐ YES / NO ☐	**Sign & Date**
Comments	If more detail is required to close the change control progression, then state it in the comments field.		
Quality Assurance Associate closes change control in the database		☐ YES / NO ☐	**Sign & Date**
Quality Assurance Associate distributes closure notice to the Site review team		☐ YES / NO ☐	**Sign & Date**
Change Control file marked as closed and archived appropriately		☐ YES / NO ☐	**Sign & Date**
Comments	Include the list below; otherwise, mark it as Not Applicable.		

Attachment A to Change Control Request (Form-920)

QY-GEL Antifoam | RMS-3333 | Material Code 123 | CompCello Product No. 599-12X | Batch 00004515 | DRAFT prepared 06 Nov 2026 by Project Manager - Material Readiness, for QA review

A1. Material and lot identification

Item	Internal record (RMS-3333 / test report section)	Vendor COA	Observation
Material name	QY-GEL Antiform	QY-GEL Antifoam	Typo in RMS-3333 ('Antiform'). Correct at RMS revision.
Code / product no.	Material Code 123; Spec no. RMS-3333	Product Number 599-12X	The vendor product number is not referenced in RMS-3333. Add it at revision.
Manufacturer / supplier	Approved manufacturer: CompCello. Approved suppliers: CompCello, ThermoFinal	CompCello	Matches. ThermoFinal-supplied stock is assumed to come with the same CompCello COA (not confirmed).
Batch	Manufacturer's Batch No. 00004515	Batch Number 00004515	Matches.
Dates	Date received: 30 Jul 2025	Mfd 01 May 2025; QA release 29 May 2025; Expiry 01 May 2027	Receipt date taken from the RMS test report section. Warehouse to confirm. If correct, about 6 months of manufacturer shelf life remain from today.
Expiry rule	'3 Years from the date of testing stated on the COA'; RMS expiry 'takes precedence' over the COA date	Expiry 01 May 2027; no test date stated	The COA states no test date. Counting from the QA release date (29 May 2025) would give 29 May 2028, past the manufacturer expiry. Proposal: assigned expiry must not exceed the manufacturer expiry (QA to confirm).
Storage	Not stated	15 - 30 °C	Store per COA while quarantined. Add the storage condition at RMS revision.

A2. Specification comparison: RMS-3333 vs CompCello COA (Batch 00004515)

#	Test	RMS-3333 specification	COA specification	COA result	Assessment vs RMS-3333
1	Appearance (Color)	White to Off-White	White to Off-White	White	Conforms
2	Appearance (Form), free of dark particles	Liquid	Liquid	Liquid	Conforms
3	Irradiation Certificate	Conforms	Conforms	Conforms	Conforms (confirm that the irradiation certificate is on file with the receipt)
4	Endotoxin Level (post-irradiation)	< 1 EU/ml (row label also says 'only report the results')	Report Result (EU/ml), with no pass/fail limit	< 5 EU/ml	NOT DEMONSTRATED / NON-CONFORMING. The COA gives no limit, and the result '< 5 EU/ml' cannot show < 1 EU/ml. Values from 1 to < 5 EU/ml cannot be excluded.
5	Defoaming Activity (USP)	≤ 15 s	≤ 15 s	3 s	Conforms
6	Irradiation Dosage Range (min.)	≥ 25 kGy	≥ 25 kGy	28 kGy	Conforms
7	Irradiation Dosage Range (max.)	≤ 40 kGy	≤ 40 kGy	33 kGy	Conforms

Conclusion: 6 of 7 tests conform. Endotoxin conformance to RMS-3333 cannot be established from the COA. The release basis currently in RMS-3333 relies on the COA and cannot be met for this lot or for future lots.

A3. Affected documentation and workflows

Document / workflow	Impact
RMS-3333 Raw Material Specification and Test Report (template TEM-005, ref. SOP QMS-030)	Endotoxin criterion and release basis need revision. Internal inconsistencies: 'only report the results' vs < 1 EU/ml; 'Antiform'; expiry rule; no storage condition.
CompCello supplier qualification file (qualified on vendor technical documentation); quality/supply agreement, if one exists	Qualification basis has changed (vendor no longer certifies an endotoxin limit). Change-notification contact on file is a departed employee.
Vendor COA for Batch 00004515 and the CompCello change notification	The notification must be retrieved, logged and assessed under this CCR.
QC testing (endotoxin method, sampling plan, LIMS/test schedule)	A new receipt test for Mat. Code 123 is needed. Method suitability (inhibition/enhancement) for an antifoam matrix must be shown.
Warehouse / inventory system: goods receipt, quarantine, release status	Batch 00004515 held. Any other CompCello lots received since the change must be identified.
Production schedule, batch record / BOM allocation for the client plasmid GMP run	Material is unavailable until released. Run date at risk.

Document / workflow	Impact
Client communication (per client agreement)	QA / Business Development to decide whether the client must be notified.
Vendor communication handling and employee offboarding	Process gap. Preventive actions are in the separate Risk Assessment (Word document).

A4. Temporary controls

#	Control	Status	Owner (role)
T1	Batch 00004515 on QA hold / quarantine status in the inventory system; physically segregated and labelled 'QUARANTINE - DO NOT USE'.	Hold initiated by QA. Warehouse to verify system status and labels.	QA / Warehouse
T2	No issue or dispensing of Batch 00004515 to Manufacturing. Manufacturing and Planning informed.	In place via hold. Confirm on the BOM / picking list.	Manufacturing / Planning
T3	Store at 15 - 30 °C per COA while in quarantine.	To be confirmed	Warehouse
T4	QA-controlled sampling of the quarantined lot for endotoxin testing (sampling per RMS-3333). Sampling does not change the lot status.	Proposed, needs QA approval	QC / QA
T5	Request from CompCello: copy of the change notification; written confirmation of the scope of change; endotoxin method and reporting limit; numeric result for Batch 00004515.	Notification copy requested; other items proposed	Supply Chain with QA
T6	Any further CompCello lots of Mat. Code 123 are placed on hold at receipt until this CCR defines their release route.	Proposed	QA / Warehouse
T7	Identify any CompCello lots received since the vendor change. Any already released are assessed by QA.	Proposed	QA / Warehouse

A5. Proposed resolution and decision path (final decision by QA)

Accepting the COA 'as is' under a deviation, without a lot-specific test, is **not recommended**, because '< 5 EU/ml' does not show compliance with < 1 EU/ml. The steps below are sequential.

Step	Condition	Outcome / action
1. Route	CompCello confirms in writing that the change is limited to COA reporting (no change to manufacturing, irradiation or endotoxin test method)	Deviation route: go to Step 2.
1. Route	The change goes beyond COA reporting, OR CompCello cannot confirm the scope in writing	Full requalification of the material before any lot is released. Step 2 alone is not sufficient.
2. Lot test (deviation route only)	Valid lot-specific endotoxin result < 1 EU/ml (method suitability shown) AND tests 1-3 and 5-7 conform	QA may release Batch 00004515 under the deviation. The material is then available for the GMP run.
2. Lot test (deviation route only)	Valid result ≥ 1 EU/ml	Lot rejected. Supply Chain sources a replacement lot, which is also tested per Step 2. Planning assesses the impact on the run.
2. Lot test (deviation route only)	Invalid test, or method suitability cannot be shown	Lot stays in quarantine. QA decides between a retest / contract lab and the requalification route.
3. Permanent	RMS-3333 revision approved and effective	Every lot is tested at receipt against < 1 EU/ml per the revised RMS. Until then, each new lot of Mat. Code 123 is handled by Steps 1-2 under this CCR.

A6. Basic risk assessment

Scale: Severity (S) 3 = potential impact on product quality / patient safety; 2 = GMP compliance, documentation or schedule / client-timeline impact without direct product-quality impact; 1 = negligible. Likelihood (L) 3 = has occurred or is expected; 2 = possible; 1 = unlikely. Score = S x L; High 6-9, Medium 3-4, Low 1-2. Residual risk assumes the listed controls are implemented and effective.

ID	Risk	S	L	Initial	Controls	S	L	Residual
R1	Lot with endotoxin ≥ 1 EU/ml used in the plasmid process (COA allows up to < 5 EU/ml)	3	2	6 High	T1, T2 quarantine; lot-specific test before release (A5)	3	1	3 Medium
R2	Delay to the client-critical GMP run while the lot is on hold / being tested	2	3	6 High	Fast QA route decision; parallel testing; replacement-lot enquiry; early stakeholder communication	2	2	4 Medium
R3	Other vendor change notifications (CompCello or other vendors) sent to the departed employee and not processed	3	2	6 High	Mailbox search; retrospective review (T7); centralized vendor-communication log (separate RA)	3	1	3 Medium

ID	Risk	S	L	Initial	Controls	S	L	Residual
R4	Future CompCello lots fail QA review because of the RMS/COA mismatch (repeat holds)	2	3	6 High	RMS-3333 revision with in-house receipt testing	2	1	2 Low
R5	RMS-3333 inconsistencies ('report only' wording vs limit; expiry rule could exceed the manufacturer expiry; name typo) lead to an incorrect release decision or expiry assignment	2	2	4 Medium	RMS-3333 revision; QA check of assigned expiry for this lot	2	1	2 Low
R6	Antifoam matrix interferes with the endotoxin assay, giving invalid or delayed results	2	2	4 Medium	Method suitability (inhibition/enhancement) testing; contract-lab option	2	1	2 Low

Proposed CCR classification: MAJOR (QA to confirm).

A7. Proposed follow-up actions

#	Action	Owner (role)	Timing / trigger	Risk
1	Open a deviation / non-conformance record for Batch 00004515 and link it to this CCR	QA	Immediate	R1
2	Obtain the CompCello change notification, written scope of change, endotoxin method / reporting limit and numeric lot result	Supply Chain with QA	Immediate; input to Step 1	R1, R3
3	Decide the route: deviation or full requalification (A5, Step 1)	QA leadership	After action 2	R1, R2
4	Lot-specific endotoxin test including method suitability for the antifoam matrix	QC	After QA approves the route and sampling (T4)	R1, R6
5	Confirm the run date and the latest acceptable material-release date; track the schedule impact; client notification if QA / Business Development require it	Project Manager with Planning / Business Development	Immediate, then ongoing	R2
6	Retrospective review of CompCello lots of Mat. Code 123 received or released since the vendor change took effect	QA / Warehouse	Before CCR closure	R3
7	Revise RMS-3333 (endotoxin as an internal receipt test at < 1 EU/ml; remove 'only report the results'; 'Antifoam'; expiry capped at manufacturer expiry; storage 15 - 30 °C; vendor product no. 599-12X)	MSAT (RMS owner) with QA	Within CCR implementation	R4, R5
8	Add the endotoxin receipt test for Mat. Code 123 to the QC test plan / LIMS	QC	With action 7	R4
9	Update the CompCello supplier file and quality agreement; set the change-notification contact to a role-based quality mailbox	QA (Supplier Quality) / Supply Chain	Within CCR implementation	R3
10	Implement the preventive actions for vendor-communication tracking, SOP updates and offboarding (separate Risk Assessment, M1-M9). The effectiveness check (M10) is tracked under CAPA and does not hold CCR closure.	QA	Per Risk Assessment	R3
11	CCR closure: first batch where the change applies = first lot tested and released against the revised RMS-3333	QA	After actions 1-10	-

A8. Assumptions and open items

- Champion name and department, site, regulatory agencies, completion-required date, registration status and market are not known to the author and are left blank on the form.
- The run date is not confirmed, so no completion date is stated. Durations of testing and requalification are not yet known.
- Receipt date 30 Jul 2025 is taken from the RMS-3333 test report section. This draft is dated 06 Nov 2026. Warehouse is to confirm the actual receipt date and the remaining shelf life against the run date.
- Details of the CompCello change notification (exact date, scope, recipient) come from CompCello's response and are not yet verified. 'Approx. two months ago' is as stated by CompCello.
- It is not confirmed whether a quality agreement with CompCello exists or what notification terms it contains.
- It is not confirmed whether '< 5 EU/ml' is the reporting limit of the vendor method, or whether QC has a validated endotoxin method for this matrix.